

Ebbsfleet Central – Annex A

Mixed use development of up to 789,550m² gross floor space comprising employment, residential, hotel and leisure uses, supporting retail and community facilities across four quarters surrounding Ebbsfleet International Railway Station.

Planning Permissions

Site location	Developer	Housing with detailed consent	Non-residential with detailed consent
Springhead 1A	Countryside	298	
Springhead 1B	Countryside	80	-
Springhead 2A	Countryside	123	-
Springhead 2B	Countryside	126	-
Springhead 3	Countryside	172	
Eastgate Annexes	Eastgate Centre	-	330 sqm GIA
Springhead School	Kier Construction	-	2,270 sqm GIA

Key Live Applications

Site location	Description summary
Springhead 3	Reserved matters for revised allotments and community car park.
Springhead 3	Application to vary s.106 Agreement to provide additional affordable dwellings. Condition discharge applications being considered.
Springhead Spine Road Stage 2	Condition discharge applications being considered.
Springhead School	Condition discharge applications being considered. EDC attending monthly meeting with trust, ESFA and contractor.
A2 Junction Improvements	Decision expected by end of February 2020.

Current Activity

Site location	Activity summary
Springhead 2B	Construction works nearing completion.
Springhead 3	Construction works progressing with some occupations.
Springhead Bridge	Construction works progressing with completion expected early 2020.
Springhead Primary School	Construction work commenced and modular units being installed. Due to open September 2020. Lifting in ceremony took place in January.
Car Park D	HMRC customs facility completed but not in operation.

Next Month Key Milestones

Site location	Milestone
Springhead 3	Determination of reserved matters for revised allotments and community car park.

Ebbsfleet Central – Annex A

Mixed use development of up to 789,550m² gross floor space comprising employment, residential, hotel and leisure uses, supporting retail and community facilities across four quarters surrounding Ebbsfleet International Railway Station.

Springhead 3	Consideration and discharge of reserved matters conditions.
Springhead 3	Potential submission of application for temporary community centre car park in place of the current overflow parking
Springhead Spine Road Stage 2	Consideration and discharge of reserved matters conditions.
Springhead Bridge	Consideration and discharge of reserved matters condition.
Ebbsfleet Central	Potential submission of UKPN substation planning application.

Eastern Quarry – Annex B

Mixed used development of up to 6,250 dwellings and up to 231,000sq.m floor space including retail, leisure and commercial space

Planning Permissions

Site location	Developer	Housing with detailed consent	Non-residential with detailed consent
Castle Hill			
Phase 1	Ward Homes	150 (complete)	-
	Barratt Homes (LDO A)	112 (complete)	-
Phase 2	Charles Church	170 (complete)	-
	Clarion	125 (complete)	-
Phase 3	Barratt (David Wilson)	154	-
	Clarion	42 (complete)	-
Phase 4 / 6 (west)	Taylor Wimpey	332	-
	Clarion	163	-
Phase 5 – incl. Village Centre	Clarion		-
	- Site I	68	
	- Site L	27	
	Newcrest	56	900 sqm
	Taylor Wimpey (LDO B)	69	-
	Henley Camland	-	2FE primary school + 422m2 community centre
	Shepherd Neame	-	Public house + ancillary hotel (x17 beds), restaurant, function hall (109.6m2)
Phase 6 (east)	Taylor Wimpey	138	-

Key Live Applications

Site location	Description summary
Fastrack	<p>Detailed design and landscaping for the remaining stretch of Fastrack through Castle Hill. Currently under consideration.</p> <p>Responses provided to re-consultation on KCC application for Fastrack tunnels to provide bus, cycling and pedestrian access to Bluewater Shopping Centre. Comments provided supporting the proposal with recommendations for details relating to conduits and materials to be secured by condition.</p>
Ashmere Phase 1	Reserved matters application for 281 dwellings submitted, being the first application for the western village
Alkerden Education Campus	Reserved matters application for 8FE secondary school, 2FE primary school, dual use sports centre and sport pitches together with associated infrastructure, hard and soft landscaping, play areas, car and cycle parking.

Mixed used development of up to 6,250 dwellings and up to 231,000sq.m floor space including retail, leisure and commercial space

Current Activity

Site location	Activity summary
Castle Hill Centre Phase 5	Main contractor for Castle Hill neighbourhood centre has gone into administration. Newcrest have control of the site and are engaging alternative main contractors and reviewing sub-contractors to ensure delays to completion are minimised.
Fastrack Corridor	Works progressing.
Phase 5	Taylor Wimpey (LDO B) Works commenced on all 3 blocks. Marketing suite and show homes are open. Development is progressing well on Clarion sites I & L with all units started.
Castle Hill Phase 3A	David Wilson Homes are nearing completion with all units started and 87% of units completed.
Castle Hill Phase 6 (part)	Taylor Wimpey development is progressing well. All units have started. Almost half the units are completed and occupied.

Next Month - Key Milestones

Site location	Milestone
Western and Central Villages	<p>Condition discharge applications for outline consent relating to strategic management of site.</p> <p>Engagement with all housebuilders for all residential parcels in Alkerden and Ashmere Phase 2. Pre-application discussions at various stages.</p> <p>Engagement with developers for commercial market centre in Alkerden commenced with masterplanning work scheduled over coming months.</p>
Alkerden Barn	<p>Previous application has been withdrawn. Alternative scheme for retention of the barn considered by the EDC Design Forum in October. Public consultation event held on 3 December 2019 with another session anticipated with Ebbsfleet Academy. Applicant reviewing proposal and will submit a fresh application this year.</p>

Ebbsfleet Green – Annex C

Residential led development of up to 950 dwellings and associated retail, hotel, community, health, education and cultural uses, leisure facilities and open space.

Planning Permissions

Site location	Developer	Housing with detailed consent	Commercial with detailed consent
Phase 1(a) and (b)	Redrow Homes	180	-
Phase 1(c)	Redrow Homes	74	339 sqm shop
Phase 2(a)	Redrow Homes	191	-
Phase 3	Redrow Homes	205	-
Public House	Marston's Inns & Taverns	-	663 sqm
Hotel	Marston's Inns & Taverns	-	3,600 sqm
Office	Redrow Homes	-	1,093 sqm

Key Live Applications

Site location	Description summary
Phase 2A/2B	S73 application to amend various house types and design details.
Phase 2C	Reserved Matters application submitted for 120 residential units including details of MUGA and NEAP.
Ebbsfleet Green Temporary Primary School	Application for a temporary nursery and primary school - Use Class D1 (until September 2021).

Current Activity

Site location	Activity summary
Hotel and Pub	Hotel and car parking area up and running since January 2018. Pub/restaurant opened summer 2017.
Phase 1(a/b)	Phase 1a & 1b (180 units) are now complete and occupied.
Phase 1(c)	Co-op store has opened, and all residential apartment blocks are now occupied.
Phase 2(a/b)	Regent Square show homes and sales centre now open to the public. Several units within the phase have now been occupied.
Phase 3	Construction has commenced with initial completions. Heritage show homes and sales centre now open to the public.
Office	The office building is now occupied by Redrow.
Ebbsfleet Green Linear Park	The central linear park is now open to the public.
Central Green	The central village green has been completed.

Next Month - Key Milestones

Ebbsfleet Green – Annex C

Residential led development of up to 950 dwellings and associated retail, hotel, community, health, education and cultural uses, leisure facilities and open space.

Site location	Milestone
Phase 2C	Application currently being reviewed by the applicant in response to officer and consultee comments.
Primary School	Maritime Academy Trust were confirmed as the provider for Ebbsfleet Green primary school. Discussions with KCC regarding the design of the permanent school are ongoing. Planning application for a temporary school building has now been submitted.
Phase 4	Reserved Matters application for phase 4 development approved at January Planning Committee.

Northfleet Riverside – Annex D

Residential and industrial riverside development of over 1,100 planned dwellings and over 60,000 sqm industrial floor space with riverfront promenade and ancillary retail, leisure and open space.

Planning Permissions

Site location	Developer/Landowner	Housing with detailed consent	Commercial with detailed consent
Northfleet West	Tarmac and NPLLP (landowner)	0	BPIT – 9,000sqm BAIT – 10 hectares
Northfleet West	NPLLP	532 (outline)	46,000sqm (outline)
Northfleet East (Residential – Cable Wharf)	Keepmoat Homes	598	554sqm (retail)
Northfleet East (Commercial)	Berkeley Modular Homes England	0	15,300sqm

Key Live Applications

Site location	Description summary
Northfleet East (Residential – Cable Wharf)	Various condition discharge applications submitted and under consideration, including external materials.
Northfleet West	Application to vary s.106 Agreement in respect of use of the access tunnels approved. Site-wide heritage and ecology strategies submitted to inform site master planning.
Junction of Lawn Road/High Street	Application for erection of 6 apartments.

Current Activity

Site location	Activity summary
Northfleet West	Outline planning permission for mixed use redevelopment issued in June 2018. Pre-app discussions with prospective developer for residential site to re-commence end of February.
Northfleet West	Operation of a temporary construction logistics facility expected to commence in early 2020. Temporary aggregates packing facility in operation.
Northfleet East (Residential – Cable Wharf)	Development commenced on site. Keepmoat entered into contract with RP for affordable housing provision. Site marketing launch in May 2020. 1 st residential occupations forecast Q2 2020. Developers initial plans for WT Henley Building submitted and under review.
Northfleet East (Commercial)	Berkeley factory completed externally - due to commence manufacturing operations in June 2020. Illuminated signage now working. Off-site highways works underway, including enhanced footpath/cycleway.

Next Month - Key Milestones

Site location	Milestone
Northfleet East (Commercial)	Approval of all outstanding planning conditions for Berkeley factory.

Northfleet Riverside – Annex D

Residential and industrial riverside development of over 1,100 planned dwellings and over 60,000 sqm industrial floor space with riverfront promenade and ancillary retail, leisure and open space.

Northfleet East (Residential – Cable Wharf)	Developer procurement of public art consultant to develop detailed proposals for the site. Pre-app discussions re. WT Henley Building reserved matters.
Northfleet West	Re-commence pre-app discussions re. residential masterplan and confirm date for EDC design forum.

Swanscombe Peninsula – Annex E

Major leisure destination together with landmark green space for sensitive integration of development on the peninsula within open estuarine ecological park. Some small residential development locations in former quarry sites along southern boundary.

Planning Permissions

Site location	Developer	Housing with detailed consent	Commercial with detailed consent
Craylands Lane (Ebbsfleet Cross)	Bellway Homes	100	-
Croxton and Garry	Bellway Homes	0 (outline granted for up to 220)	-
Rod End Industrial Estate	Benrose Property	-	0 (outline for 4,357sqm)

Key Live Applications

Site location	Description summary
Northfleet Industrial Estate	Rod End Industrial estate – revised application for commercial units being amended.
Northfleet Industrial Estate	Application to vary extant industrial consent on former reservoir site.
Craylands Lane	Various submissions under consideration, including s.73 variation and conditions approvals.
Croxton and Garry	Reserved Matters application for 221 dwellings and s.73 application to vary original outline permission, to be reported to planning committee in February.

Current Activity

Site location	Activity summary
Swanscombe Peninsula	London Resort Company Holdings plan to consult in Q1 2020 and submit Development Consent Order in Q3 2020.
Craylands Lane (Ebbsfleet Cross)	Sub-structure works almost complete and some buildings coming out of the ground.
Croxton and Garry	Site vegetation cleared and development platform works have commenced. Wheel wash facility installed on site. Public footpath diversion order confirmed.

Next Month - Key Milestones

Site location	Milestone
Craylands Lane (Ebbsfleet Cross)	Ongoing determination of minor submissions, including detailed planting proposals.
Northfleet - Rod End Estate	Report amended scheme to planning committee.